

OSCAR-LOWeFLOW Check List

Date:

Re: OSCAR-LOWeFLOW installation at:

**Address:** \_\_\_\_\_

**Tax #:** \_\_\_\_\_

This letter is to confirm that the system installed at the above listed address was installed as per *Lowridge Onsite Technologies, Inc.s* specifications.

**Pressure & Flow:**

Pressures on the OSCAR headworks:

Dosing: G1 = \_\_\_\_\_ psi, G2= \_\_\_\_\_ psi, G3= \_\_\_\_\_ psi

Dose flow rate= \_\_\_\_\_ gpm

Flushing flow rate= \_\_\_\_\_ gpm.

Pressures on LOWeFLOW headworks:

G1= \_\_\_\_\_ psi, G2= \_\_\_\_\_ psi, G3= \_\_\_\_\_ psi

Dose flow rate= \_\_\_\_\_ gpm

**Installation:**

OSCAR:

Correct number of coils: Yes: \_\_\_\_\_, No: \_\_\_\_\_

Correct coil arrangement: Yes: \_\_\_\_\_, No: \_\_\_\_\_

Inspection ports: Yes: \_\_\_\_\_, No: \_\_\_\_\_

Proper sand depth: Yes: \_\_\_\_\_, No: \_\_\_\_\_

Headworks in soil: Yes: \_\_\_\_\_, No: \_\_\_\_\_

LOWeFLOW: Yes: \_\_\_\_\_, No: \_\_\_\_\_

LOWeFLOW level: Yes: \_\_\_\_\_, No: \_\_\_\_\_

Timer settings correct: Yes: \_\_\_\_\_, No: \_\_\_\_\_

Splitter correct: Yes: \_\_\_\_\_, No: \_\_\_\_\_

Floats set correctly: Yes: \_\_\_\_\_, No: \_\_\_\_\_

Splitter valve orientation: 2 o'clock Yes: \_\_\_\_\_, 10 o'clock Yes: \_\_\_\_\_

Basal preparation according OSCAR-LOWeFLOW Installation manual: Yes: \_\_\_\_\_, No: \_\_\_\_\_

Certified Installers Signature: \_\_\_\_\_